



Pizza Hut Frymaster Fryer Start-up

Contractor's check list

Before the start-up can be performed, the following must be completed:

- Gas Supply run and the air test complete. All air must be bled from the line.
- The fryer must be in place under the hood.
- Gas Hose and Restraint (supplied with fryer) correctly installed.
- 120VAC supplied to receptacle behind unit.
- Hood completely installed and operational.
- The Ansul system must be completely installed and operational. If waiting for test / inspection, the Ansul gas valve must be opened for the fryer startup. By law, the service technician cannot open the Ansul gas valve.
- Shortening must be on site so that the technician can fill the fryers to check the temperature and verify filter operation.

NOTE: The above service is at the customer's expense. If this list is not complete when the Service Company is scheduled to perform the start-up, the contractor will be billed for the service call.